

- DELETERIOUS MATERIAL TO BE USED FOR ON-SITE DUST CONTROL.
- 3. THE CONTRACTOR SHALL SUPPLY WATER SPRAYING EQUIPMENT CAPABLE OF ACCESSING ALL WORK AREAS.
- . THE CONTRACTOR SHALL IMPLEMENT STRICT DUST CONTROL MEASURES DURING ACTIVE CONSTRUCTION PERIODS ON-SITE. THESE CONTROL MEASURES WILL GENERALLY CONSIST OF WATER APPLICATIONS THAT SHALL BE APPLIED A MINIMUM OF ONCE PER DAY DURING DRY WEATHER OR MORE OFTEN AS REQUIRED TO PREVENT DUST EMISSIONS.
- FOR WATER APPLICATION TO UNDISTURBED SOIL SURFACES, THE CONTRACTOR SHALL:
 A. APPLY WATER WITH EQUIPMENT CONSISTING OF TANK, SPRAY BAR, PUMP WITH DISCHARGE PRESSURE GALIGE-
- B. ARRANCE SPRAY BAR HEIGHT, NOZZLE SPACING AND SPRAY PATTERN TO PROVIDE COMPLETE COVERAGE OF GROUND WITH WATER; C. DISPERSE WATER THROUGH NOZZIES ON SPRAY BAR AT 20 PSI (137.8 K PA) MINIMUM
- KEEP AREAS DAMP WITHOUT CREATING NUISANCE CONDITIONS SUCH AS PONDING.
- 6. FOR WATER APPLICATION TO SOIL SURFACES DURING DEMOLITION AND/OR EXCAVATION, THE CONTRACTOR SHALL:
- A. APPLY WATER WITH EQUIPMENT CONSISTING OF A TANK, PUMP WITH DISCHARGE GAUGE, HOSES AND MIST NOZZLES;

 B. LOCATE TANK AND SPRAYING EQUIPMENT SO THAT THE ENTIRE EXCAVATION AREA CAN
- BE MISTED WITHOUT INTERFERING WITH DEMOLITION AND/OR EXCAVATION EQUIPMENT OR OPERATIONS. KEEP AREAS DAMP WITHOUT CREATING NUISANCE CONDITIONS SUCH AS
- C. APPLY WATER SPRAY IN A MANNER TO PREVENT MOVEMENT OF SPRAY BEYOND SITE

- REMOVE ITEMS AS INDICATED ON DEMOLITION PLAN.
- 4. INSTALL SITE IMPROVEMENTS AS INDICATED ON CONSTRUCTION DOCUMENTS FOR THE 5 AT THE COMPLETION OF CONSTRUCTION AND AFTER THE INSPECTOR'S APPROVAL ALL
- TEMPORARY SEDIMENTATION AND EROSION CONTROL MEASURES SHALL BE REMOVED. SEDIMENTATION EROSION CONTROL NOTE: THE APPLICANT MUST NOTIFY THE DEPARTMENT OF HEALTH BY PHONE (202–535–2250) AT LEAST 24 HOURS PRIOR TO THE START OF GRADING ACTIVITY AND WITHIN (2) WEEKS AFTER COMPLETION OF PROJECT TO REQUEST INSPECTION. IF THERE IS NEED TO MAKE

CHANGES OR MODIFICATIONS IN THE APPROVED DESIGN, DEPARTMENT OF HEALTH MUST BE NOTIFIED IMMEDIATELY. SCHEDULE AND HOLD PRE-CONSTRUCTION MEETING WITH THE SEDIMENT CONTROL INSPECTOR 48 HOURS PRIOR TO ANY LAND DISTURBING ACTIVITY. CALL 202-535-2977 FOR OINTMENT.

- THE CONTRACTOR SHALL BE RESPONSIBLE FOR DESIGN OF SHEETING AND SHORING AND SUPPORT OF EXISTING UTILITIES AND ADJACENT STRUCTURES. SHORING, BRACING, AND UNDERPINNING DESIGNED BY THE CONTRACTOR'S STRUCTURAL ENGINEER LICENSED IN THE DISTRICT OF COLUMBIA SHALL BE PROVIDED AS NECESSARY TO ENSURE THEIR SUPPORT
- PROVIDE SILT FENCE AT PERIMETER OF EXCAVATION AREA TO REMAIN IN PLACE UNTIL BELOW GRADE EXCAVATION HAS BEGUN UNLESS OTHERWISE APPROVED BY
- INE INSPECTOR.
 CONTRACTOR TO PROVIDE ON SITE APPROVED STAMPED AND SIGNED
 SEDIMENTATION AND EROSION CONTROL DRAWINGS BY DEPARTMENT OF ENVIRONMENT, WATERSHED PROTECTION DIVISION.
- PROVIDE CHAIN LINK FENCE AT PERIMETER OF SITE

TOTAL AREA OF DISTURBANCE:

TOTAL AREA OF DISTURBANCE: 137,914 SQUARE FEET OR 3.1661 AC

TOTAL VOLUME OF CUT OF BELOW GRADE EXCAVATION: (PHASE 1) TOTAL AREA OF EXCAVATION: 56,647 SF / 1.30 AC VOLUME OF CUT: 56,647 SQ.FT. (AREA) X 14 FEET (DEPTH)

VOLUME OF CUT: 29,373 cy +/-

TOTAL VOLUME OF CUT OF BELOW GRADE EXCAVATION

TOTAL AREA OF EXCAVATION: 35,614 SF / 0.8176 AC VOLUME OF CUT: 35,614 SQ.FT. (AREA) X 14 FEET (DEPTH) VOLUME OF CUT: 18,467 cy +/-

TOTAL VOLUME OF CUT /FILL FOR UTILITIES: TOTAL AREA OF EXCAVATION: 2.888 SF


VOLUME OF CUT: 2,888 SQ.FT. (AREA) X 7 FEET (DEPTH)

VOLUME OF CUT AND FILL: 749 cy +/-

PROJECT FOR FINAL INSPECTION.

DATE EROSION AND SEDIMENT CONTROL BRANCH

FOR FURTHER INFORMATION, PLEASE CALL: GOVERNMENT OF THE DISTRICT OF COLUMBIA DISTRICT DEPARTMENT OF ENVIRONMENT WATERSHED PROTECTION DIVISION 1200 1ST-STREET, NE WASHINGTON, D.C. TEL NO. (202) 535-2240 FAX NO. (202) 535-1364



1" = 40'


1" = 40'

EROSION AND SEDIMENTATION CONTROL PLAN SOUTH

NUMBER-

C-03

THIS SHEET IS TO BE USED FOR SEDIMENTATION AND EROSION CONTROL PURPOSES ONLY!!



DUST CONTROL NOTES:

- 1. THE CONTRACTOR SHALL CONDUCT OPERATIONS AND MAINTAIN THE PROJECT SITE AS TO MINIMIZE THE CREATION AND DISPERSION OF DUST. DUST CONTROL SHALL BE USED THROUGHOUT THE WORK AT THE SITE.
- 2. THE CONTRACTOR MUST PROVIDE CLEAN WATER, FREE FROM SALT, OIL AND OTHER DELETERIOUS MATERIAL TO BE USED FOR ON-SITE DUST CONTROL.
- 3. THE CONTRACTOR SHALL SUPPLY WATER SPRAYING EQUIPMENT CAPABLE OF ACCESSING ALL WORK AREAS. . THE CONTRACTOR SHALL IMPLEMENT STRICT DUST CONTROL MEASURES DURING ACTIVE CONSTRUCTION PERIODS ON-SITE. THESE CONTROL MEASURES WILL GENERALLY CONSIST OF WATER APPLICATIONS THAT SHALL BE APPLIED A MINIMUM OF ONCE PER DAY DURING DRY WEATHER OR MORE OFTEN AS REQUIRED TO PREVENT DUST EMISSIONS.
- FOR WATER APPLICATION TO UNDISTURBED SOIL SURFACES, THE CONTRACTOR SHALL:
 A. APPLY WATER WITH EQUIPMENT CONSISTING OF TANK, SPRAY BAR, PUMP WITH
- DISCHARGE PRESSURE GALIGE:
- B. ARRANCE SPRAY BAR HEIGHT, NOZZLE SPACING AND SPRAY PATTERN TO PROVIDE COMPLETE COVERAGE OF GROUND WITH WATER; C. DISPERSE WATER THROUGH NOZZIES ON SPRAY BAR AT 20 PSI (137.8 K PA) MINIMUM KEEP AREAS DAMP WITHOUT CREATING NUISANCE CONDITIONS SUCH AS PONDING.
- 6. FOR WATER APPLICATION TO SOIL SURFACES DURING DEMOLITION AND/OR EXCAVATION,
- A. APPLY WATER WITH EQUIPMENT CONSISTING OF A TANK, PUMP WITH DISCHARGE GAUGE, HOSES AND MIST NOZZLES;

 B. LOCATE TANK AND SPRAYING EQUIPMENT SO THAT THE ENTIRE EXCAVATION AREA CAN
- BE MISTED WITHOUT INTERFERING WITH DEMOLITION AND/OR EXCAVATION EQUIPMENT OR OPERATIONS. KEEP AREAS DAMP WITHOUT CREATING NUISANCE CONDITIONS SUCH AS
- C. APPLY WATER SPRAY IN A MANNER TO PREVENT MOVEMENT OF SPRAY BEYOND SITE

CONSTRUCTION AND STABILIZATION SEQUENCE:

- 1. INSTALL SEDIMENT AND EROSION CONTROL MEASURES INCLUDING STABILIZED TREE PROTECTION, AND SILT FENCE AS INDICATED ON SHEET C-103. SEE SHEET C-503 FOR SEDIMENTATION AND EROSION CONTROL DETAILS.

 2. SEDIMENT CONTROL MEASURES SHALL BE INSPECTED AND APPROVED BY THE INSPECTOR
- PRIOR TO COMMENCING ANY OTHER LAND DISTURBING ACTIVITIES.
- . REMOVE ITEMS AS INDICATED ON DEMOLITION PLAN.
- 4. INSTALL SITE IMPROVEMENTS AS INDICATED ON CONSTRUCTION DOCUMENTS FOR THE
- 5 AT THE COMPLETION OF CONSTRUCTION AND AFTER THE INSPECTOR'S APPROVAL ALL TEMPORARY SEDIMENTATION AND EROSION CONTROL MEASURES SHALL BE REMOVED. SEDIMENTATION EROSION CONTROL NOTE:

THE APPLICANT MUST NOTIFY THE DEPARTMENT OF HEALTH BY PHONE (202–535–2250) AT LEAST 24 HOURS PRIOR TO THE START OF GRADING ACTIVITY AND WITHIN (2) WEEKS AFTER COMPLETION OF PROJECT TO REQUEST INSPECTION. IF THERE IS NEED TO MAKE CHANGES OR MODIFICATIONS IN THE APPROVED DESIGN, DEPARTMENT OF HEALTH MUST BE

SCHEDULE AND HOLD PRE-CONSTRUCTION MEETING WITH THE SEDIMENT CONTROL INSPECTOR 48 HOURS PRIOR TO ANY LAND DISTURBING ACTIVITY. CALL 202-535-2977 FOR OINTMENT.

- THE CONTRACTOR SHALL BE RESPONSIBLE FOR DESIGN OF SHEETING AND SHORING AND SUPPORT OF EXISTING UTILITIES AND ADJACENT STRUCTURES. SHORING, BRACING, AND UNDERPINNING DESIGNED BY THE CONTRACTOR'S STRUCTURAL ENGINEER LICENSED IN THE DISTRICT OF COLUMBIA SHALL BE PROVIDED AS NECESSARY TO ENSURE THEIR SUPPORT
- PROVIDE SILT FENCE AT PERIMETER OF EXCAVATION AREA TO REMAIN IN PLACE UNTIL BELOW GRADE EXCAVATION HAS BEGUN UNLESS OTHERWISE APPROVED BY
- INE INSPECTOR.
 CONTRACTOR TO PROVIDE ON SITE APPROVED STAMPED AND SIGNED
 SEDIMENTATION AND EROSION CONTROL DRAWINGS BY DEPARTMENT OF ENVIRONMENT, WATERSHED PROTECTION DIVISION.
- PROVIDE CHAIN LINK FENCE AT PERIMETER OF SITE

CONSTRUCTION DATES:

- THE PROPOSED DEMOLITION WORK DUE TO COMMENCE FALL 2013 AND IS ANTICIPATED TO TAKE APPROXIMATELY 24 MONTHS.
- * EXACT BEGINNING AND END OF CONSTRUCTION IS TO BE ESTABLISHED BY THE

TOTAL AREA OF DISTURBANCE:

TOTAL AREA OF DISTURBANCE: 137,914 SQUARE FEET OR 3.1661 AC

TOTAL VOLUME OF CUT OF BELOW GRADE EXCAVATION: (PHASE 1) TOTAL AREA OF EXCAVATION: 56,647 SF / 1.30 AC VOLUME OF CUT: 56,647 SQ.FT. (AREA) X 14 FEET (DEPTH)

VOLUME OF CUT: 29,373 cy +/-

TOTAL VOLUME OF CUT OF BELOW GRADE EXCAVATION (PHASE 2)

TOTAL AREA OF EXCAVATION: 35,614 SF / 0.8176 AC VOLUME OF CUT: 35,614 SQ.FT. (AREA) X 14 FEET (DEPTH) VOLUME OF CUT: 18,467 cy +/-

TOTAL VOLUME OF CUT /FILL FOR UTILITIES: TOTAL AREA OF EXCAVATION: 2,888 SF

VOLUME OF CUT: 2,888 SQ.FT. (AREA) X 7 FEET (DEPTH)

VOLUME OF CUT AND FILL: 749 cy +/-


SEDIMENT CONTROL APPROVAL:

DATE

PLAN NUMBER:______THIS APPROVAL IS FOR GRADING AND SEDIMENT CONTROL ONLY. PERMITTEE/ CONTRACTOR IS REQUIRED TO CONSTRUCT DESIGN FEATURE SHOWN HEREON. HE SHALL NOTIFY THIS OFFICE AT NUMBER LISTED BELOW AT LEAST 24 HOURS BEFORE START OF GRADING ACTIVITY, AND WITHIN TWO WEEKS AFTER COMPLETION OF PROJECT FOR FINAL INSPECTION.

EROSION AND SEDIMENT CONTROL BRANCH

FOR FURTHER INFORMATION, PLEASE CALL: GOVERNMENT OF THE DISTRICT OF COLUMBIA DISTRICT DEPARTMENT OF ENVIRONMENT WATERSHED PROTECTION DIVISION 1200 1ST-STREET, NE WASHINGTON, D.C. TEL NO. (202) 535-2240 FAX NO. (202) 535-1364



1" = 40'


1" = 40'


EROSION AND SEDIMENTATION CONTROL PLAN NORTH


NUMBER-


C-04


THIS SHEET IS TO BE USED FOR SEDIMENTATION AND EROSION CONTROL PURPOSES ONLY!!











- 3 NEW 4.0' DIAMETER MANHOLE WITH DOGHOUSE BASE PER DC/WATER STANDARDS AND SPECIFICATIONS. REFER TO DC/WATER STANDARD DRAWING S-20.11.
- | NEW 6" DIP CLASS 52 DOMESTIC WATER SERVICE LATERAL. BACKFLOW PREVENTER ASSEMBLY TO MEET ASSE—1015. WATER METER TO BE LOCATED INSIDE THE BUILDING.
- 5 NeW 8" DIP CLASS 52 FIRE SERVICE LATERAL. BACKFLOW PREVENTER ASSEMBLY TO MEET ASSE—1048.
- ASSEMBLI TO MEET ASSETTION.
 NEW "WATER VALVE WITH 4.0" CASING PER DC/WATER STANDARDS AND SPECIFICATIONS. REFER TO DC/WATER STANDARD DRAWING W-20.01.
- 7 NEW 8" WATER VALVE WITH 4.0' CASING PER DC/WATER STANDARDS AND SPECIFICATIONS. REFER TO DC/WATER STANDARD DRAWING W-20.01. B NEW CONCRETE THRUST BLOCK PER DC/WATER STANDARDS AND SPECIFICATIONS. REFER TO DC/WATER STANDARD DRAWING W-40.01.
- 9 NEW 4.0' DIAMETER MANHOLE PER DC/WATER STANDARDS AND
- SPECIFICATIONS. REFER TO DC/WATER STANDARD DETAIL S-20.01.

 10 NEW CONNECTION TO EXISTING MANHOLE PER DC/WATER STANDARDS AND SPECIFICATIONS.

- 13 NEW 8" DIP CLASS 52 WATER LATERAL.
- 14 NEW 6" DIP CLASS 52 FOR FIRE HYDRANT.
- 15 NEW 8" BLOW OFF VALVE.
- 16 NEW ZEE STRAP CONNECTION TO EXISTING COMBINED SEWER MAIN PER DC/WATER STANDARDS AND SPECIFICATIONS. REFER TO DCWASA OFFICE MANUAL DRAWINGS 35.61-7
- 17 NEW FIRE HYDRANT. REFER TO DC/WATER STANDARD DRAWING W-50.01.
- 18 NEW 6" DIP CLASS 52 FOR FIRE HYDRANT.
- 19 NEW DOUBLE CATCH BASIN PER DC/WATER STANDARDS AND SPECIFICATIONS. REFER TO DC/WATER STANDARD DRAWING S-30.03.
- 20 NEW 15" RCPRS STORM SEWER.
- 21 NEW 6'x18' FULLY GRATED PEPCO TRANSFORMER VAULT. REFER TO DRY UTILITY COMPANY FOR DETAILS.
- OTILITY COMPANY FOR DETAILS.

 22 NEW 6'x12' PEPCO BUS VAULT. REFER TO DRY UTILITY COMPANY FOR DETAILS.

1" = 40'

UTILITY PLAN NORTH

NUMBER:

C-08

