

October 31, 2017

Department of Consumer and Regulatory Affairs Permit Operation Division 1100 4<sup>th</sup> Street SW Washington DC 20024

Re: Permit Revisions for 1099 14th Street NW

## To Whom It May Concern:

The following sheets are submitted as PERMIT REVISIONS to be incorporated into the Permit Drawings for the CoreSite DC2 project at 1099 14<sup>th</sup> Street NW. Note that the revisions made have been clouded and that some of the revisions are per DCRA review comments, some are per MEP coordination and some are per owner request. The Narrative below indicates the reason for the revision.

T001 Cover Sheet	Index of Drawings updated to indicate drawings as part of this submission.
AD100	Drawing revised to call for salvage (for reuse) of two existing doors. OWNER
	REQUESTED REVISION
A100	Rated partition infills in A5 Plan revised to include batt insulation. OWNER
	REQUESTED REVISION
A101	Sheet revised to show 2-hr rated partition. DCRA COMMENT
A120	This sheet revised for three issues:
	<ul> <li>Scope of screen wall, visually screening the rooftop equipment,</li> </ul>
	increased to three faces of the roof dunnage. This is shown on A2
	Plan, and new section C2. THIS WAS PER DCRA ZONING CONCERN.
	The existing concrete ramp in the Ground Floor Loading Bay area
	will be extended to accommodate the ductwork encroaching on the
	existing ramp. The existing width and slope of the ramp will be
	maintained, the parking space will get slightly smaller. <i>MEP</i>
	COORDINATION
	<ul> <li>An existing first floor Janitor's Closet to be reconfigured to</li> </ul>
	accommodate MEP distribution. MEP COORDINATION
A400	Sheet revised to included installation of rigid sound insulation in Pump
	Room 012. OWNER REQUESTED REVISION
A800	Sheet revised to show:
	<ul> <li>Door P015, which was not included in ISSUED FOR PERMIT drawings.</li> </ul>
	DCRA COMMENT
	<ul> <li>General Door Notes comments revised, reference to NFPA 101.</li> </ul>
	DCRA COMMENT
	Door 012 rating changed to 90 min. DCRA COMMENT

	T
	<ul> <li>Door 0009B to be a salvaged door. Door Type H2, Frame Type 2 and Hardware Set 7 added to describe the existing door to be installed in a new location. OWNER REQUESTED REVISION</li> </ul>
A900	Sheet revised; finishes in CORRIDOR 019 indicated. OWNER REQUESTED REVISION
S102	Detail 2, LOADING PLATFORM FRAMING PLAN revised to include scope of ramp extension. <i>MEP COORDINATION</i>
S103	<ul> <li>Sheet revised to show:         <ul> <li>Additional tube steel posts for dunnage screening, shown in details</li> <li>2, 6 and 7 THIS WAS PER DCRA ZONING CONCERN</li> </ul> </li> <li>Details 7 and 8 added to show window washing anchor. OWNER REQUESTED REVISION</li> </ul>
S401	Sheet revised to include new Sections 5 and 6, showing extension of existing concrete ramp. <i>MEP COORDINATION</i>
M0001	Sheet revised, Blower Coil Schedule added. MEP COORDINATION
M0201	Sheet revised for MEP COORDINATION.
M0203	Detail 1 revised to show updated radiator location and size. MEP COORDINATION
M0401	Sheet revised for MEP COORDINATION.
M0403	Sheet revised to show updated radiator location and size. MEP COORDINATION
P0201	Sheet revised; Details 2 and 3 revised to show updated Janitor's Closet work.  MEP COORDINATION
E001	Drawing Schedule updated to indicate drawings as part of this submission.
E100	Sheet revised; detail added for busway and conduit penetration on ground floor MEP COORDINATION
E101	Sheet revised; power for EF-2 added, receptacle relocated in Fuel Storage Room P201. MEP COORDINATION
E102	Sheet revised; exit sign and switch moved to coordinate with door location.  MEP COORDINATION
E104	Sheet revised showing security for P2 Level MEP COORDINATION
E110	Sheet revised showing circuiting for fuel fill station MEP COORDINATION
E111	Sheet revised; Key Notes updated for incoming telecomm service. MEP COORDINATION
E112	Sheet revised; switching revised. OWNER REQUESTED REVISION
E114	Sheet revised; security for Concourse Level shown. MEP COORDINATION
E121	Sheet revised; equipment layout revised slightly. MEP COORDINATION
E123	Sheet revised; security drawing for ROOF added. MEP COORDINATION
E602	Sheet revised; panel schedule GLP-1 revised. MEP COORDINATION
E701	Sheet revised; one-line, MTS's changed to ATS's. MEP COORDINATION

Regards,

Cristina Wuenschel